REBUTTAL IN STATE HIGHWAY CASE

(Continued from page 3.)

GOBLE SECTION, MII	ES 30.8 TO	38.4 (INC	LUSIVE) ST.	ATION 162	5 x10 TO 183	tx07-5.	
	26.1		1305.00	11.4	620.00		536.50
Clearing light, acres	4.3		537,50	25.5	3187.50	10.26	1282.50
Clearing heavy, acres	1620.	1.25	2025.00	988.	1235.00		1452.50
Grubbing, sq. rods	23000.	42%	9775.00	13544.	5756.20		1692.35
Loose rock, cubic yds	2000	.50	1000.00	8107.	4053.50		2294.50
Soft rock, cubic yds	42825.	. 85	36401.25	9093.	7729.05	50896.	43261.60
Hard rock, cubic yds	5500.	.40	2200.00	21497.	8598.80	16298.	6519.20
Hardpan, cubic rds		.25	21198.00	22061	5515.25	115	28.75
Earth excavation, cubic yds	84752.		3450.00	420025	0010.00	5700.	1425.00
Embankment, cubic yds	13800.	02	2240.60	69.	1 20	125271.	2505.42
Overhaul	112000.						421.20
Pipe culvert, 12 in. lineal ft	406.	.65	263.90	284.	184.00		
Pipe culvert, 18 in, lineal ft		1.20		162.	194 40		182.40
Pipe culvert, 24 in. lineal ft	596.	2.00	1192.00	216.	432.00		592.00
Reinforced culvert, 18 in		2.15	- Sec. 13	12,	25.80		860.
Reinforced culvert, 36 in	168.	2,80	638.40			86.	326,80
Vitrified pipe, 12 in	4.0	-60	1000	150.	90.00	-150.	90.00
1 to 6 ft. high, sq. yds	1000.	1.50	1500.00	171.	256.50	697.	1018.50
6 to 12 ft, high, sq. yds	1250.	2.00	2500.00	79.	158.00	571.	1142.00
12 to 18 ft. ligh, sq. yds	2000.	2.50	5000.00	92.	230.00	333.	832.50
18 to 24 ft. high, sq. yds	2000.	2.75	5500.00	3.	8.35	122.	225.50
24 to 39 ft. high, sq. yds	1000	3.00	3000:00			40.	120.00
30 to 36 ft. high, s q.yds	500	3.60	1800.00				3337
Concrete, Class C, cubic yds.	40.	11.00	440.00				
Hard rock borrow		1.00				400.	400.00
			\$101966.05		\$38275.63		\$65887.85

State of Oregon, County of Columbia.

I, A. F. Barnett, County Clerk in and for the above named County and State, do hereby certify, that I have compared the foregoing quantities and classifications of materials, under the head of Specifications of Highway Engineer, as filed in the office of County Clerk, with the Specifications on file in my office, and that the same is a true and correct copy of said quantities, as the same appear on file in my office, and in my care and custody.

A. F. BARNETT, County Clerk.

	SUMMAR		
Marshland Section Inglis Section Beaver V. Section Rainier Section Goble Section	72,477.25 43,411.50 27,016.75 35,879.75 101,966.05		32,945.88 9,776.33 6,661.86 65,391.55 68,886.15
W	280,751.30	218,311,75	183,661.77

\$121,222.2

A little diference of only \$121,222.22 is probably insignificant on a work of this magnitude, as long as the money is to come out of the pockets of the taxpayers, instead of the pocket of the Highway Engineer.

The published report shows that to October 31, 1914, there had been earned the sum of \$218,311.75, while the estimate of October 31, 1914, approved by L. Griswold, Assistant Highway Engineer, and H. L. Bowiby, State Highway Engineer, to the County Court and on file in the office of the County Clerk shows that \$219,677.58 had been earned by the Contract Coupany, a difference between the published report and the records, of only a little over \$1,300.00.

On page 129 of said report Mr. L. Griswold, Assistant Highway Engineer states "the Oregon State Highway Commission had by resolution adopted on November 3, agreed to refund to the county the cost of making the survey, provided the county should adopt the survey as the line to be constructed and could provide money for the construction of the highway as located, and under the supervision of the State Highway Commission."

The files in the office of the County Clerk in regard to said resolution are as follows: Salem Ore., Oct. 2, 1913. "It is the intention of the State Highway Commission to reimburse Columbia County for the cost of the preliminary surveys made under the direct supervision of the State Highway Engineer, in case a bond issue is voted to construct such a system of highways, and that all expenditures made in connection with these surveys must receive the approval of the State Highway Engineer, such reimbursement to be made during the year 1914."

The bond issue was voted, and the County has paid out on bills approved by the State Highway Engineer, the sum of \$25,862.03, no part of which has been repaid to the county by the State Highway Commission, except the sum of \$7,236.27 paid July 22nd, 1914, leaving a balance now due of the sum of \$18,625.76.

The Report on page 129 states the survey was started October 17, 1913, by a locating party in charge of Mr. Orrin Backus, the Pay Rolls for October on file in the office of the County Clerk show that Mr. Backus commenced work October 5th, and that his party consisting of nine men commenced on October 13th, 1913, that Mr. Griswold's bill for services to Columbia County for October, was \$112.99, and that his expense account was for expenses from October 4, to October 29th, \$22.39.

On page 131 of said report, Mr. Griswold states: "Before deciding upon either route, however, I took the
matter up with the County Judge, pointing out to him
the advantages to be derived from locating the highway
on one side of the track. The Judge agreed with me,
and stated that in his opinion the road so located would
satisfy the requirements, that it pass through St. Helens,
as the Town of Houlton had been annexed to, and was a
part of St. Helens."

The facts are, when the Court first heard that a line was being run on the west side of the track from the Meeker crossing south, Mr. Griswold was asked about it, and he stated that the line was being run while they had a crew in the field, so that the data might be obtained as the State might want it some time in the future, but assured the Court and other parties that the line would be located on the east side of the track, and at no time until after the contract imd been let for the construction of that part of the line from Tide Creek to Clatsop County line did Mr. Griswold or Mr. Bowlby intimate to the Court that there was any intention of locating the line on the west side of the track, but to the contrary always occaveyed the idea to the Court that it would follow the old road and on the east side, as petitioned for

A line had been run on Hemlock street crossing the railroad track near the old Meeker crossing, I asked Mr. Griswold if he would not run the line on Winter street through Columbia City to the underground crossing; by so doing we could use the old road from the underground crossing to Columbia City, which he promised he would do. Some few days after, I met Mr. Elliott and in the presence of Mr. L. G. Titus asked him if Mr. Griswold had told him to run out the line on Winter street. He said no. I replied that it was queer, for Mr. Griswold had promised to do so, and that I would take the matter up with him. Mr. Elliott replied that if Mr. Griswold had promised to have it done that he would do it. Mr. Titus suggested to him that he had better take the matter up with Mr. Griswold first.

On April 21st, Mr. Bowlby and Mr. Griswold met with the County Court and had brought the profile and map of the line from Clatsop County line to Tide Creek only. The Court told him that it was very much disappointed as they expected the maps and profiles of the whole line to the Multnomah County line. They explained that they had been working hard to get this much out and thought that we might advertise this at once, and that they would have the balance of the line ready to advertise in a week or so. With this understanding hids were called for. Upon computing the bids submitted, it was found that the lowest bidder, the Consolidated Contract Company's bid, amounted to \$280.751.20. The Count information of the contract of the county of

that we might advertise this at once, and that they would have the balance of the line ready to advertise in a week or so. With this understanding bids were called for. Upon computing the bids submitted, it was found that the lowest bidder, the Consolidated Contract Company's bid, amounted to \$280,751.30. The Court informed the Engineers that they could not sign a contract for that was for more money than was available for that section. Mr. Bowlby remarked: "We would have to cut the garment to fit the cloth," and that the Engineers had the right to cut out any portion they might deem necessary, it was then agreed to cut out a piece at Goble estimated to cost \$20,000.00 and a piece at Rainier, estimated to cost \$40,000.00 and to use a portion of the road from Delena to

Raipier, and by making some changes in the location the yardage could be reduced, which would leave the cost of the work \$220.751.30, less the amount of yardage to be saved by some changes. Then the contract was signed. About the first work started by the Engineers was the clearing on that part of the Gobie section that was to be cut out. Mr. Griswold's attention was immediately called to it. He replied the Court could cut it all out if they wanted to. Rumors were at once started that the Highway Engineers were going to withdraw from the supervision of the work in this county, for the reason that the County Court was interfering with their work, and that if they did refuse to supervise the work, the tax-payers would suff r a loss of about \$84,000.00. On the 5th day of June, 1514, Mr. Griswold met with the members of the County Court and the matter was fully discussed and it was finally agreed between Mr. Griswold and all members of the Court, that the Court would accept the survey on the west side of the track with some changes that were to be made in Houlton, but that there was to be no work done upon it, that Mr. Griswold would recommend to the Court the improving of the old road from Tide Creek to the Multnomah County line, over the survey made by the State Highway Engineer through Columbia City, St. Helens and Warren, but that it not be made up to the standard specifications, with that part of tax money under the control of the Court, towit: \$55,000.00, and the entire bond issue of \$250,000.00 would be used between Tide Creek and Clatsop County line. This agreement was so stated at thee Clatskanie meeting on the night of June ?

Later reports were circulated that the \$260,000.00 would not complete the line between Tide Creek and Clairop County, so a delegation called upon the County Court and informed it they wanted the \$55,000.00 turned over to the Highway Engineer, and stated that the Court was probably aware that recall petitions were being circulated, but not intending to use that as a threat in any manner, but that if this \$55,000.00 be turned over into the hands of the State Highway Engineer, "we believe those recall petitions can be stopped." As there was about 16 miles of road to the South line of the county that was not receiving one cent from the entire bond issue, the Court thought that it would be an injustice to the taxpayers of the south end of the county to do so, therefore refused to comply with the demand, and the whole county Court together with the District Attorney, who had dared to question some of the proceedings of the State Highway Engineer, were recalled.

Engineer, were recalled.

In regard to securing the right-of-way the Court was informed by Mr. Bowlby at different times that the Court need not worry about them, that he would see they were all secured, and in May informed not only the Court, but said in the presence of many others, that the right-of-way had all been obtained, except two or three pieces which did not amount to anything, as there would only be a nominal damage of \$1.60. The right-of-way for the county, we are informed, but on February 1, 1915, no deeds had been turned over to the county showing any right-of-way obtained by Mr. Richmond Later the contractors were being held up on account of not having the right-of way, and condemnation proceedings had to be commenced and about 80 pieces condemned. After hearing the testimony of the claimants the Court inspected the praperty in controversy and awarded such damages as in their judgment the partles were entitled to, and no more.

On the contracts let on the Nehalem work under the specifications furnished by the State Highway Engineer on the lower Nehalem the contract amounted to \$13,960.84. The work done cost \$16,688.41; on the Upper Nehalem contract to E. A. Gessell, the contract price according to specifications of the State Highway Engineer, amounted to \$3,798.64. The work reported done cost \$4,774.66. Both these amounts without the cost of engineering. The cost of the located line from the Clatsop County line to Tide Creek was \$8,126.02, the cost of engineering on the construction of this last piece to October \$1, 1914, was \$22,882.39 for supervising the expenditures of \$219,677.58, as per the records on file in the office of County Clerk, which is more than 10 per cent on the construction alone.

On page 171 of said Report, on the Milton Creek bridge, it states that said bridge rests upon concrete abuttments WITH WING WALLS 10 FEET HIGH, was founded upon solid rock. The facts are, there are no wing walls on this bridge at all.

Nehalem Bridges A 1—according to the published report shows that the price complete, is \$6,107.09. On page 172 "Price, complete, for the three structures \$13,482.00," making a total cost of the four bridges, according to the State Highway Engineers report the sum of \$19,596.00, while the facts in regard to the cost of the four bridges as per the records on file in the office of the County Clerk, is the sum of \$26,596, only a small difference of \$7,000.00.

Mr. Griswold told all members of the Court, that soon after the survey was stated he found that the locating engineer on the Columbia Highway was not a competent man for the position, that he (Mr. Griswold) had let him go and had a man to take his place, but that an appeal was made to Mr. Bowlby who reinstated the man in the same position; this man was retained on the survey until after it was completed, then he was let go. If Mr. Griswold is the competent and reliable man that Mr. Bowlby claims he is, why was an incompetent man continued to work on the work by Mr. Bowlby until it was completed and then let go.

Instead of leaving what little good roads we did have

Instead of leaving what little good roads we did have, and connecting up the other roads with them, the Engineers have torn up the good road, our money is all spent and we have no road that can be traveled on the Columbia Highway section between Tide Creek and the Clatsop County line.

Classop County line.

The foregoing figures and statement of facts have been compiled by W. A. Harris, former County Judge, John Farr and Louis Fluhrer, former County Commissioners, so that the people of Columbia County and the voters of the State of Oregon, may know the true state of facts and conditions in regard to the construction of the Columbia Highway in Columbia County under the supervision of the State Highway Engineer

Respectfully submitted,
Dated at St. Helens, Oregon, February 8th, 1915.

SUMMONS.

In the Circuit Court of the State of Oregon for Columbia County. Amelia Duncan, Plaintiff, vs. Dela B. Howard, Defendant.

To Dela B. Howard, Defendant.
IN THE NAME OF THE STATE OF OREGON.

You are hereby required to appear and answer the compleint of the plaintiff filed agamst you in the above entitled suit on or before the 1st day of April, 1915, and if you fail to so appear and answer, for want thereof the plaintiff will apply to the court for the relief prayed for in her complaint, herein, towit:

For a decree and judgment against you for the sum of five hundred dollars (\$500.00) with interest thereon at eight per cent per annum from the 1st day of October, 1912, until paid; for the further sum of six hundred dollars (\$600.00) with interest thereon at eight por cent per annum from the 19th day of November, 1912, until paid; for the further sum of one hundred ten dollars (\$110.00), attorney's this suit, and for the costs and disbursements in this suit; that the mortgages dated April 1st, 1910, and May 19th, 1910, executed by Dela B. Howard, covering the following described real property in Columbia County, State of Gregon. towit: The south half (%) of the southeast quarter (%) and the south half (%) of the southwest quarter (%) of section eleven (11), in Township Four (4) North of Range Five (5) West of the Willamette Meridian, Columbia County, State of Oregon, -- be foreclosed, and that said rea property be sold in the that said real property be sold in the manner provided by law to satisfy sald sums of money, and that you, and each of you, and all persons claiming by, through or under you, be forever barred and foreclosed of all right, title or interest in and to said property, and for such other and further relief as to the court tray seem meet and equitable.

This summons served upon you by publication by order of the Honorable J. A. Eakin, Judge of the above entitled court, made and entered on the 5th day of February, 1915, directing such publication in the St Helens Mist, once each week for aix successive weeks.

The first publication is of date the 12th day of February, 1915, and the last of the 25th of March, 1915. FLEGEL, REYNOLDS & FLEGEL, Attorneys for Plaintiff.

402 Failing Building, Portland

Oregon.

SUMMONS FOR PUBLICATION IN FORECLOSURE OF TAX LIEN.

In the Circuit Court of the State of Oregon, for Columbia County.

Geo. H. Shinn, plaintiff vs. Charles Colean and also all other persons or parties unknown chaining any right, title, estate, lien or interest in the real estate described in the complaint herein, defendants.

To Charles Colean, the owner of the legal and recorded title of the real property berein described, as the same appears of record, and also all other persons or parties unknown claiming any right, title, estate lion or interest in the real estate described in the complaint herein, the above named defendant.

In the Name of the State of Oregon: You are hereby notified that Geo. H. Shinn, the holder of Certificate of Dolinquincy numbered 90, issued on the 3rd day of October, 1911, by the Tax Collector of the County of Columbia, State of Oregon, for the amount of Twenty-six and 34-106 (\$26.34) dollars the same being the amount then due and delinquent for taxes for the year 1910 together with penalty, interest and costs thereon upon the real property assessed to you, of which you are the owner as appears of record, situated in said County and State, and particularly bounded and described as follows, towit:

The northwest quarter of the southwest quarter (NW 4 of SW 4) of Section Twenty-three (23) Township Five (5) North of Range Three (3) West of the Willamette Meridian, in Columbia County, State of Oregon.

You are further notified that said Geo. H. Shinn has paid taxes on said tremises for prior and subsequent ears with the rate of interest on said amounts as follows:

Year's tax, 1911, date paid, March 13, 1912, tax receipt No. 1742, amount \$25.03, rate of interest 12 per cent.

Year's tax, 1912, date paid, April 2, 1913, tax receipt No. 3012, amount (\$21.28, rate of interest 12 per cent Year's tax 1912, descriptions)

Year's tax, 1913, date paid March 31, 1914, tax receipt No. 3326, amount, \$40.90, rate of interest 12 per cent.

Year's tax 1913, date paid September 29, 1913, fire patrol, amount \$1.20, rate of interest, 12 per cent.
Year's tax 1914, date paid. September 23, 1914, fire patrol, amount \$4.80, rate of interest, 12 per cent.
Said Charles Colean, as the owner

scribed property appears of record. the other persons above here hereby further notified that Ca. Shinn, who has filed his to in the above entitled Court tre foreclosure of said certificate of linquency No. 90, will apply to Circuit Court of the County of aforesaid for a decree foresi lien against the property she scribed, and mentioned is side tificate. And you are hereby to moned to appear within the after the date of the first public of this summons exclusive of the of said first publication, and tel this action or pay the amount to above shown together with total accrued interest, and in case of m failure to do so, a decree will be dered foreclosing the lies of taxes and costs against the last premises above named.

This summons is published by a or of the Honorable J. A. All Judge of the Circuit Count of b State of Oregon, for the Count of Columbia, and said order was and dated the 23rd day of December 1914, and the date of the first is lication of this summons is the inday of December, 1914.

All process and papers in this ceeding may be served upon the a dersigned residing within the he of Oregon, at the address bend mentioned.

J. W. Day.

Attorney for the Paint Address Bank Building, St. Ilia Oregon.

SUMMONS.

In the Circuit Court of the In of Oregon for the County of Combia.

Katherine M. Livingston, phint vs. Calvin Andrew Livingston, & fendant.

Calvin Andrew Livingstot, above named defendant; h name of the state of Oregon, pass hereby required to appear a answer the complaint files spin cause, on or before the 20th due January, 1915,, which is six w after the 8th day of January, 18 the date ordered for the first place cation of this summons, and if p fall to so appear and answer, a plaintiff will apply for the reprayed for in his complaint, too For a decree dissolving the marri contract heretofore and new en ing between the plaintiff and the fendant herein and restoring plaintiff her maiden name of Ke erine M. Schmidt, and her costs a disbursoments incurred in the m

This summons is published to order of the Hon. J. A. Eakin, Job of the above entitled court, mand entered on the 5th day of to many, 1915.

DAN E. POWES. Attorney for Phiss 913 Lewis Building, Portland, o 1st Pub. January 8, 1915. Last Pub. February 19th, 1915.

NOTICE OF SHERIFF'S SALE

By virtue of an execution duly sued by the Clerk of the Curd Court of the County of Columb. State of Oregon, dated the 4th is of February, 1915, in a certain stion in the Circuit Court for all County and State, where'n Franch Schmitt & Co., a corporation, splaintiff, recovered judges against W. E. Guild for the sunt Eighty-nine and 50-100 Dollars, sthe 6th day of August, 1914.

Notice is herebby given that is on the 13th day of March, 1911, the front door of the Court Hoss. the City of St. Helens, in said Conty, at 10:00 oclock in the foress of said day, sell at public auctions the highest bidder, for cash, the lowing described property, towil.

Lots numbered 6 and 17, in Bidd numbered 30, of the City of St. He

numbered 30, of the City of St. in ens, Columbia County, Oregon. Taken and levied upon as in property of the said W. E. Gulla, as much thereof as may be accessed to satisfy the said independ in far

as much thereof as may be necessito satisfy the said judgment in his of Frank Schmitt & Co., a corportion, against said W. E. Guild, slinterest thereon, together with a costs and disbursements that have may accrue.

E. C. STANWOOD, Sheriff.

Dated at St. Helens, Oregon, Paruary 8th, 1915.

First publication, February 11

1915.

Last publication, March 12, 181

TAXPAYERS MEETING.

The Columbia County Taipan will hold a meeting at the Cor House in St. Helens on Tuesday Foruary 9, at 2 o'clock in the and noon. All members of the leafure earnestly requested to be presented and all taxpayers in the county are not members are urged to attain and become members. Important the county of the c

\$4.80, rate of interest, 12 per cent.
Said Charles Colean, as the owner of the legal title of the above dedruggists.

Dr. Stone's Heave Drops at heaves. Price \$1; for sale by a druggists.